BRUHAT BENGALURU MAHANAGARA PALIKE
(YELAHANKA DIVISION)

Name of Work

Improvements to roads, drains and other developmental works at Akshaya, Tirumala Nagar, Attur layout, Santhosh nagara, Muneshwara layout, Sri Sai layout, B sector and surrounding areas in ward No 03 & 04 of Yelahanka Division under Amruth Nagarothan Grants. (PACKAGE No-03)

3rd and PART BILL

BAR CHART

Package Amount: 21.35 Cr

Project Management Consultancy:

Ninetech Infra Solution Pvt Ltd.

:#14, 3rd Floor, Hithaa complex,

80 feet Ring Road (Kengeri),Nagadevanhalli,

BENGALURU – 560056, Karnataka.

Agency:

Sri K. Venkat Raju

NINETECH
INFRA SOLUTIONS PVT LTD.

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of work:-Improvements to roads, drains and other developmental works at Akshaya, Tirumala Nagar, Attur layout, Santhosh nagara, Muneshwara layout, Sri Sai layout, B sector and surrounding areas in ward No 03 & 04 of Yelahanka Division under Amruth Nagarothan Grants. (PACKAGE No-03)

Sl No	Description of Work	Unit	Shedule -B Qty	Executed Qty	% of Work Completed	Progress Chart (20% / 40% / 60% / 80% / 100%)
1	Removing and Resetting of Footpath Slab and pointing in C.M (1:3) (Approved Rate)	Sqm	9056.60	9056.60	100.00	
2	Earth work excavation by manual means for drains,canals, waste weir, draft, approach channels, key trenches, foundation of bridges and such similar works in all kinds of soils , as per drawing and technical specifications, including setting out, shoring, strutting, barricading, caution lights, removal of stumps and other deleterious matter, excavated surface leveled and sides neatly dressed disposing off the excavated stuff or sorting & stacking the selected stuff for reuse in a radius of 50 m and lift upto 1.5 m including cost of labour, tools & other appurtenaces required to complete the work.Loading and Unloading of Stone Boulder/Stone aggregates/ Sand/Kankar/Moorum. (Tipper 5.5 m3) (V-I.No 1.4,Page No-5 PWD SR 2021-22)	Cum	12902.39	8604.93	66.69	
3	Providing and laying in position plain cement concrete for levelling course for all works in foundation. The granite/trap/basalt crushed graded coarse aggregates and fine aggregates as per relevant IS Codes machine mixed, laid in layers not exceeding 150 mm thickness, well compacted using plate vibrators, including all lead & lifts, cost of all materials of quality, labour. Usage charges of machineries, curing, and all the other appurtenances required to complete the work as per technical specifications. (The cost of steel reinforcement & formwork shall be paid separately) Mix 1:3:6 (M10) Using 40 mm nominal size graded crushed coarse aggregates (V-1. P.No-15, I.No-2.1.3 of PWD SR 2021-22)	Cum	1911.91	1141.28	59.69	
4	KSRRB M2200-6. Providing T.M.T steel reinforcement for R.C.C. work including straightening, cutting, bending, hooking, placing in position, lapping and/or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour. HOM complete as per specification, MORTH Specification No.1600 & 2200 TMT Bars Fe 550(P-229/28.8.3) PWD SR 2018-19	Tonne	135.66	90.61	65.34	
5	Providing and laying in position Reinforced cement concrete for all Sub structure of building, Irrigation works, Sub structure works of bridges, Drain works & other parallel works from 0.50m to 3.50 m height. The granite/trap/basalt crushed graded coarse aggregates and fine aggregates as per relevant IS Codes machine mixed with super plasticisers, laid in layers, well compacted using needle vibrators, providing weep holes wherever necesary, including all lead & lifts, cost of all materials of quality, confirming to the requirements of relevant IS codes, labour, Usage charges of machinery, curing and all other appurtenances required to complete the work as per technical specifications. (The cost of steel reinforcement & formwork to be paid separately) M20 Design Mix Using 20 mm nominal size graded crushed coarse aggregates (V-1,P.No.17, I.No.2.4.2 of PWD SR 2021-22)	Cum	7265.75	7265.75	100.00	
6	Providing and fixing precast reinforced cement concrete covering slabs of 10Cm thick made of M20 with OPC cement,with 20mm and down size graded granite metal coarse aggregate @0.70 mixed, Inculding providing and removing centering, shuttering, strutting propping etc., for edges of slabs with TMT steel (Fe500) cost of all materials, labour, all lead and lift, HOM of machinery, curing, including cost of reinforcement etc., complete as directed by the Engineer in charge of the work	Sqm	7431.83	5221.01	70.25	
7	Providing and fixing RCC precast cover slab of 230mm thick for drain in cement concrete M20 using graded granite jelly 20mm and down size with steel reinforcement, including form work, lift charges, curing and concrete finished surfaces on both sides etc, complete and as per drawing and the directions of Engineer in-charge. (Data Rate)	Sqm	414.30	162.36	39.19	

AE

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

NINE TECH INFRA SOLUTIONS PVT LTD. Bangalore 560 056

8	Providing and laying in position plain cement concrete for levelling course for all works in foundation. The granite/trap/basalt crushed graded coarse aggregates and fine aggregates as per relevant IS Codes machine mixed, laid in layers not exceeding 150 mm thickness, well compacted using plate vibrators, including all lead & lifts, cost of all materials of quality, labour, Usage charges of machineries, curing, and all the other appurtenances required to complete the work as per technical specifications. Mix 1:3:6 (M10) Using 20 mm nominal size graded crushed coarse aggregates (V-I, No-2.1.4, P.No-15 of PWD SR 2021-22).	Cum	230.72	68.99	29.90
9	Providing and fixing pre cast solid cement concrete kerb stones made out of M20 with top and bottom width 114 and 165 mm respectively, 400mm high and 450mm in length finished with CM 1:3 plastering and finishing cutting including formwork, curing, including cost of materials, labour charges of machinery, loading and unloading, lead and lift, transportation etc.,complete as directed by the Engineer in Charge of the work (Approved Rate)	Nos	17472.00	7593.56	43.46
11	Earth work in surface excavation by mechanical means for lowering & leveling the ground for all works other than foundation in all kinds of soils & upto depth not exceeding 300mm as per drawing and technical specifications, including setting out, shoring, strutting, barricading, caution lights, removal of stumps and other deleterious matter including dressing of excavated surfaces, disposing off or levelling the excavated earth or sorting & stacking the selected earth for reuse in a radius of 50 m and lift upto 1.5 m including cost of labour, tools, usage of machinery & other appurtenances required to complete the work ((V-I, P.No-8, I No-1.12 of PWD SR 2021-22)	Cum	9691.93	9691.93	100.00
12	Construction of Granular Sub-Base of required grading as per design mixing in a mechanical mix plant at OMC, carriage of mixed Material to work site, spreading in uniform layers with motor grader on prepared surface and compacting with vibratory power roller to achieve the desired density, complete as per clause 401 ,(V-III, I No-4.IV,P No-19,KPWD SR 2021-22)	Cum	4350.16	4350.16	100.00
13	Providing, laying, spreading and compacting graded stone aggregate to wet mix macadam specification including premixing the Material with water at OMC in mechanical mix plant carriage of mixed Material by tipper to site, laying in uniform layers with paver/grader in sub-base / base course on well prepared surface and compacting with vibratory roller to achieve the desired density (V-III, P.No-24,I No-4.27A)of PWD SR 2021-22).	Cum	6239.04	6239.04	100.00
14	Providing and applying primer coat with SS1 grade Bitumen Emulsion on prepared surface of granular base including cleaning of road surface and spraying primer at the rate of 0.90 kg per m2 using mechanical means. (V-III, P.No-29,I No-5.1(i) of PWD SR 2021-22).	Sqm	31872.27	27067.95	84.93
15	Providing and applying tack coat with RS1 Bituminous Emulsion using emulsion pressure distributor at the rate of 0.20 kg/m2 on the prepared bituminous surface cleaned with mechanical broom.(V-III, P.No-29,I No-5.3(i) of PWD SR 2021-22).	Sqm	76766.61	56845.23	74.05
16	Providing and laying Dense Graded Bituminous Macadam with 40/60 TPH capacity HMP using crushed aggregates of specified grading, premixed with bituminous binder VG-30, @ 4.5 per cent by weight of total mix and filler, transporting the hot mix to work site, laying with mechanical paver finisher to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction as per MoRTH specification clause No. 505 complete in all respects. (V-III, P.No-33,I No-5.12C of PWD SR 2021-22).	Cum	2041.07	1825.72	89.45
17	Providing and laying Bituminous Concrete with 40/60 TPH capacity hot mix plant using crushed aggregates of specified grading, premixed with bituminous binder VG-30, @ 5.4 per cent of mix and filler, transporting the hot mix to work site, laying with mechanical paver finisher to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction as per MORTH specification clause No. 507 complete in all respects (V-III, P.No.36, I.No.5.16C of PWD SR 2021-22).	Cum	2501.23	2312.24	92.44
18	Providing and laying of hot applied thermoplastic compound 2.5 mm thick including reflectorising glass beads @ 250 g/ m2 area, thickness of 2.5 mm is exclusive of surface applied glass beads as per IRC:35:2015.The finished surface to be level, uniform and free from streaks and holes.(V-III,I No-8.15, P.No-57 of KPWD SR 2021-22)	Sqm	2411.70	2335.46	96.84
19	Dismantling of cement concrete pavement by mechanical means using pneumatic tools, breaking to pieces not exceeding 0.02 m3 in volume and stock piling at designated locations and disposal of dismantled materials and stacking serviceable and unserviceable materials separated (V-III Page No.10, Item No.2.19 of PWD SR 2021-22)	Cum	398.48	60.25	15.12

AE

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

NINETEEN INFRA SOLUTIONS PVT. LTD. Bangalore 560 056

8	Providing and laying in position plain cement concrete for levelling course for all works in foundation. The granite/trap/basalt crushed graded coarse aggregates and fine aggregates as per relevant IS Codes machine mixed, laid in layers not exceeding 150 mm thickness, well compacted using plate vibrators, including all lead & lifts, cost of all materials of quality, labour. Usage charges of machineries, curing, and all the other appurtenances required to complete the work as per technical specifications. Mix 1:3:6 (M10) Using 20 mm nominal size graded crushed coarse aggregates (V-I, No-2.1.4, P.No-15 of PWD SR 2021-22).	Cum	230.72	68.99	29.90	
9	Providing and fixing pre cast solid cement concrete kerb stones made out of M20 with top and bottom width 114 and 165 mm respectively, 400mm high and 450mm in length finished with CM 1:3 plastering and finishing cutting including formwork, curing, including cost of materials, labour charges of machinery, loading and unloading, lead and lift, transportation etc.,complete as directed by the Engineer in Charge of the work (Approved Rate)	Nos	17472.00	7593.56	43.46	
11	Earth work in surface excavation by mechanical means for lowering & leveling the ground for all works other than foundation in all kinds of soils & upto depth not exceeding 300mm as per drawing and technical specifications, including setting out, shoring, strutting, barricading, caution lights, removal of stumps and other deleterious matter including dressing of excavated surfaces, disposing off or levelling the excavated earth or sorting & stacking the selected earth for reuse in a radius of 50 m and lift upto 1.5 m including cost of labour, tools, usage of machinery & other appurtenances required to complete the work ((V-I, P.No-8, I No-1.12 of PWD SR 2021-22)	Cum	9691.93	9691.93	100.00	
12	Construction of Granular Sub-Base of required grading as per design mixing in a mechanical mix plant at OMC, carriage of mixed Material to work site, spreading in uniform layers with motor grader on prepared surface and compacting with vibratory power roller to achieve the desired density, complete as per clause 401 .(V-III, I No-4.1V,P No-19,KPWD SR 2021-22)	Cum	4350.16	4350.16	100.00	
13	Providing, laying, spreading and compacting graded stone aggregate to wet mix macadam specification including premixing the Material with water at OMC in mechanical mix plant carriage of mixed Material by tipper to site, laying in uniform layers with paver/grader in sub-base / base course on well prepared surface and compacting with vibratory roller to achieve the desired density (V-III, P.No-24,I No-4.27A)of PWD SR 2021-22).	Cum	6239.04	6239.04	100.00	
14	Providing and applying primer coat with SS1 grade Bitumen Emulsion on prepared surface of granular base including cleaning of road surface and spraying primer at the rate of 0.90 kg per m2 using mechanical means. (V-III, P.No-29,I No-5.1(i) of PWD SR 2021-22).	Sqm	31872.27	27067.95	84.93	
15	Providing and applying tack coat with RS1 Bituminous Emulsion using emulsion pressure distributor at the rate of 0.20 kg/m2 on the prepared bituminous surface cleaned with mechanical broom.(V-III, P.No-29,I No-5.3(i) of PWD SR 2021-22).	Sqm	76766.61	56845.23	74.05	
16	Providing and laying Dense Graded Bituminous Macadam with 40/60 TPH capacity HMP using crushed aggregates of specified grading, premixed with bituminous binder VG-30, @ 4.5 per cent by weight of total mix and filler, transporting the hot mix to work site, laying with mechanical paver finisher to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction as per MoRTH specification clause No. 505 complete in all respects. (V-III, P.No-33,I No-5.12C of PWD SR 2021-22).	Cum	2041.07	1825.72	89.45	
17	Providing and laying Bituminous Concrete with 40/60 TPH capacity hot mix plant using crushed aggregates of specified grading, premixed with bituminous binder VG-30, @ 5.4 per cent of mix and filler, transporting the hot mix to work site, laying with mechanical paver finisher to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction as per MORTH specification clause No. 507 complete in all respects (V-III, P.No.36, I.No.5.16C of PWD SR 2021-22).	Cum	2501.23	2312.24	92.44	
18	Providing and laying of hot applied thermoplastic compound 2.5 mm thick including reflectorising glass beads @ 250 g/ m2 area, thickness of 2.5 mm is exclusive of surface applied glass beads as per IRC:35:2015.The finished surface to be level, uniform and free from streaks and holes.(V-III,I No-8.15, P.No-57 of KPWD SR 2021-22)	Sqm	2411.70	2335.46	96.84	
19	Dismantling of cement concrete pavement by mechanical means using pneumatic tools, breaking to pieces not exceeding 0.02 m3 in volume and stock piling at designated locations and disposal of dismantled materials and stacking serviceable and unserviceable materials separatel (V-III Page No.10, Item No.2.19 of PWD SR 2021-22)	Cum	398.48	60.25	15.12	

AE

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ.
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

NINETEEN INFRA SOLUTIONS PVT. LTD. Bangalore 560 056

20	Providing and laying in position plain cement concrete for levelling course for all works in foundation. The granite/trap/basalt crushed graded coarse aggregates and fine aggregates as per relevant IS Codes machine mixed, laid in layers not exceeding 150 mm thickness, well compacted using plate vibrators, including all lead & lifts, cost of all materials of quality, labour, Usage charges of machineries, curing,	Cum	477.78	36.15	7.57	
21	Providing and constructing un-reinforced plain cement concrete pavement, thickness as per design, over a prepared sub base, with 43 grade cement or any other type as per Clause 1501.2.2 M30 (Grade), coarse and fine aggregates conforming to IS:383, maximum size of coarse aggregate not exceeding 25 mm, mixed in a concrete mixer of not less than 0.2 cum capacity and appropriate weigh batcher using	Cum	477.78	36.15	7.57	
22	Providing and laying heavy duty cobble stones 60mm thick interlock pavers, using cement and coarse sand for manufacture of blocks of approved size, shape and colour with a minimum compressive strength of 281 kg per m2 over 50mm thick sand bed (average thickness) and compacting with plate vibrator having 3 tons compaction force thereby forcing part of sand underneath to come up in between joints, final compaction of paver surface joints into its final level ; including cost of materials, labour and Usage charges of machinery complete as per specifications. (V-I,No 9.31,Page No-64 PWD SR 2021-22)	Sqm	5044.85	2167.80	42.97	
23	Cost of Haulage Excluding Loading and Unloading Taking output 10 t load and lead 10 km = 100 t.km (V-III Page No.3, Item No.1.4 A of PWD SR 2021-22)	t.Km	27704.65	24206.19	87.37	
24	Earth work excavation for Foundation by mechanical means for all works & depth upto 3 m, as per drawing and technical specifications, including setting out, shoring, strutting, barricading, caution	Cum	350.33	252.76	72.15	
25	Providing and laying in position Reinforced cement concrete for all Foundation works. The granite/trap/basalt crushed graded coarse aggregates and fine aggregates as per relevant IS Codes machine mixed with super plasticizers laid in finished layers, well compacted using needle vibrators, including all lead & lifts, cost of all materials, quality confirming to the requirements of relevant IS codes , labour, Usage charges of machinery, curing and all the other appurtenances required to complete the work as per technical specifications. (The cost of steel reinforcement & formwork to be paid separately) M25 Design Mix Using 20 mm nominal size graded crushed coarse aggregates (V-I Page No.15, Item No.2.2.2.1 of PWD SR 2021-22)	Cum	104.01	104.01	100.00	
26	Providing and laying in position Reinforced cement concrete for all Super structures of building , Road works, Water works, Irrigation works & super structure works of bridges upto 3.50 m height. The granite/ trap/basalt crushed graded coarse aggregates and fine aggregates as per relevant IS Codes machine mixed with super plasticisers laid in layers, well compacted using needle vibrators. The cost includes all lead & lifts, cost of all materials, quality confirming to the requirements of relevant IS codes , labour, Usage charges of machinery, curing and all other appurtenances required to complete the work as per technical specifications. (The cost of steel reinforcement, dowel bars & formwork to be paid separately)M20 Design Mix Using 20 mm nominal size graded crushed coarse aggregates (V-I Page No.17, Item No.2.5.1 of PWD SR 2021-22)	Cum	70.46	11.96	16.97	
27	Providing Size Stone masonry with hard stone in foundation & plinth with Cement mortar 1:6(1 cement : 6 coarse sand)	Cum	123.31	101.65	82.46	
28	Filling available excavated earth (excluding rock) in trenches, plinth, sides of foundations and other similar works etc. in layers not exceeding 20cm in depth, consolidating each deposited layer by ramming and watering, lead up to 50 m and lift upto 1.5 m	Cum	480.90	316.60	65.83	
29	Providing Thermo-Mechanically Treated bars of grade Fe-500D or more Steel reinforcement for R.C.C. work including straightening, cutting, bending, placing in position, binding and anchoring to adjacent members wherever necessary complete as per Design including cost of material, labour, usage charges complete as per specifications. (The laps and wastages shall not be measured separately) (V-II Page No.11.32, Item No.84 of PWD SR 2021-22)	Kgs	16974.33	10431.97	61.46	
30	Providing and constructing load bearing wall with Solid Concrete blocks of size 400x200x200mm having block density more than 1800kg/m3 and minimum compressive strength of 4.00 N/mm2 conforming to IS2185 (Part - I) - 2005 and constructed with CM 1:4 as per IS 2572:2005 including cost of all materials, labour, scaffolding and curing, usage charges of machinery etc complete as per specifications. (V-II Page No.17, Item No.6.32 of PWD SR 2021-22)	Sqm	557.06	359.07	64.46	
31	Providing and constructing load bearing wall with Solid Concrete blocks of size 400x100x200mm having block density more than 1800kg/m3 and minimum compressive strength of 4.00 N/mm2 conforming to IS 2185 (Part - I) - 2005 and constructed with CM 1:4 as per IS 2572:2005 including cost of all materials, labour, scaffolding and curing, usage charges of machinery etc complete as per specifications.(V-II Page No.17, Item No.6.34 of PWD SR 2021-22)	Sqm	128.42	128.42	100.00	

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

NINETEEN CHUNAM ROADS PVT LTD.
Bangalore
560 056

32	Providing and laying water proofing treatment to the Roof with PU based single component elastomeric pure polyurethane based coating on New terrace/Chajjas/Sunken portion of WC/Bathroom, cold applied PU waterproofing membrane that is highly elastic with elongation greater than 400% and tensile strength greater than 2MPa as per ASTM D412. The waterproofing membrane to be applied in 2coats @ 1.6kg per m2 to achieve final DFT (dry film thickness) of 1mm including prime coat of epoxy primer @150 g per m2 and protection with 120gsm Geo-textile over the waterproofing membrane. The finished cost to include surface preparation, making coving at Junction, Bore Packing, treatment of construction joints completely as per specification & with a 10 years warranty on product & work from certified manufacturers as per the direction of the Engineer In charge.(V-II Page No.133, Item No.15.1 of PWD SR 2021-22)	Sqm	390.10	390.10	100.00					
33	Providing Horne wood frames of doors, windows, clerestory windows, ventilators and other frames, wrought, framed or assembled including making plaster groves (excluding cost of cement concrete and side clamps), but including cost of materials, labour, usage charges complete as per specifications.(V-II Page No.99, Item No.12.11 of PWD SR 2021-22)	Sqm	8.64	8.64	100.00					
34	Fixing of door frame in an existing opening including embedding frame in floor and walls after cutting masonry for holdfasts for embedding holdfast in cement concrete 1:2:6 of 20mm and down size granite metal painting two coats of coal tar to sides of frame, making good the damages to walls and floor as required and disposal of the debris with lead upto 50 m. including cost of materials, labour charges, complete as per specifications.(V-II Page No.105, Item No.12.51 of PWD SR 2021-22).	Nos	15.00	15.00	100.00					
37	Providing and fixing M.S. grills of required pattern in frames of windows etc. with M.S. flats, square or round bars etc. including priming coat with approved steel primer all complete. Fixed to steel windows by welding (V-II, Page No.85, Item No.11.34A of PWD SR 2021-22)	Sqm	529.20	378.00	71.43					
39	Providing 15 mm cement plaster on the rough side of single or half brick wall of mix 1:4 (1 cement: 4 fine sand) including rounding off corners wherever required smooth rendering, providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications and as per directions of Engineer-in-charge.(V-II, Page No.41, Item No.8.2.1 of PWD SR 2021-22)	Sqm	988.25	988.25	100.00					
40	Providing 20 mm cement plaster of mix :1:4 (1 cement: 4 fine sand) to brick/stone masonary including rounding off corners wherever required smooth rendering, providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications and as per directions of Engineer-in-charge.(V-II, Page No.41, Item No.8.3.1 of PWD SR 2021-22)	Sqm	765.22	274.48	35.87					
54	Providing and fixing Chlorinated Polyvinyl Chloride (CPVC) pipes, having thermal stability for hot & cold water supply, including all CPVC plain & brass threaded fittings, ie fixing the pipe with clamps at 1.00 m spacing. This includes jointing of pipes & fittings with one step CPVC solvent cement and the cost of cutting chases and making good the same including testing of joints complete as per direction of Engineer in charge. Concealed work, including cutting chases and making good the walls etc. 20mm nominal dia pipes (V-II Page No.124, Item No.13.32.2 of PWD SR 2021-22)	m	45.00	45.00	100.00					
55	Providing and fixing Chlorinated Polyvinyl Chloride (CPVC) pipes, having thermal stability for hot & cold water supply, including all CPVC plain & brass threaded fittings, ie fixing the pipe with clamps at 1.00 m spacing. This includes jointing of pipes & fittings with one step CPVC solvent cement and the cost of cutting chases and making good the same including testing of joints complete as per direction of Engineer in charge. Concealed work, including cutting chases and making good the walls etc. 25mm nominal dia pipes (V-II Page No.124, Item No.13.32.3 of PWD SR 2021-22)	m	60.00	60.00	100.00					
56	Providing and fixing Chlorinated Polyvinyl Chloride (CPVC) pipes, having thermal stability for hot & cold water supply, including all CPVC plain & brass threaded fittings, ie fixing the pipe with clamps at 1.00 m spacing. This includes jointing of pipes & fittings with one step CPVC solvent cement and the cost of cutting chases and making good the same including testing of joints complete as per direction of Engineer in charge. Concealed work, including cutting chases and making good the walls etc. 32mm nominal dia pipes (V-II Page No.124, Item No.13.32.4 of PWD SR 2021-22)	m	30.00	30.00	100.00					
62	Concealed Conduit System Supplying heavy gauge PVC conduit pipe 19/20mm dia 2mm thick conforming to IS 2509 with suitable size bends, metal/PVC junction boxes adhesive paste etc., and running before concreting the slab. The conduit should be tied to the reinforcement rods by using binding wires and unused ways of junction boxes and pipes ends should be covred using PVC end enclosures. run with 18SWG GI fish wire wherever necessary.19/20mm dia 2mm thick (Page No.1, Item No.1.2.1 of PWD Electrical SR2022-23)	m	100.00	100.00	100.00					

AE

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ.

NINETECH INFRA SOLUTIONS PVT LTD. Bangalore 560 056

63	Providing and fixing Steel work welded in built up sections/ framed work, including cutting, hoisting, fixing in position and applying a priming coat of approved steel primer using structural steel etc. as required. In gratings, frames, guard bar, ladder, railings, brackets, gates and similar works including cost of materials, labour, usage charges ofmachinery complete as per specifications and as per directions of the Engineer-in-Charge. (V-2 Page No.82, Item No.11.25.2 of PWD SR 2021-22) Issue Rate On 07-04-22	Kg	910.25	910.25	100.00						
64	Concealed Conduit System Supplying heavy gauge PVC conduit pipe 25mm dia 2mm thick conforming to IS 2509 with suitable size bends, metal/PVC junction boxes adhesive paste etc., and running before concreting the slab. The conduit should be tied to the reinforcement rods by using binding wires and unused ways of junction boxes and pipes ends should be covred using PVC end enclosures. run with 18SWG GI fish wire wherever necessary.a)25mm dia 2 mm thick (Page No.1, Item No.1.2.2 of PWD Electrical SR 2021-22	m	100.00	100.00	100.00						
65	Concealed Conduit System Supplying heavy gauge PVC conduit pipe 19/20mm dia 2mm metal/PVC junction boxes adhesive paste etc. By groove cutting in the wall and fixing by bracing U or J hooks and cement plastering up to the surface of the brick level and run with 18 SWG GI fish wire run through out the conduit wherever necessary.19/20mm dia 2mm thick(Page No.1, Item No.1.3.1 of PWD Electrical SR 2021-22)	m	100.00	100.00	100.00						
66	Concealed Conduit System Supplying heavy gauge PVC conduit pipe 25mm dia 2.mm metal/PVC junction boxes adhesive paste etc. By groove cutting in the wall and fixing by bracing U or J hooks and cement plastering up to the surface of the brick level and run with 18 SWG GI fish wire run through out the conduit wherever necessary.a)25mm dia 2 mm thick (Page No.1, Item No.1.3.2 of PWD Electrical SR 2021-22)	m	100.00	100.00	100.00						
67	Concealed Conduit System Supplying heavy gauge PVC conduit pipe 32mm dia 2.5mm metal/PVC junction boxes adhesive paste etc. By groove cutting in the wall and fixing by bracing U or J hooks and cement plastering up to the surface of the brick level and run with 18 SWG GI fish wire run through out the conduit wherever necessary.32mm dia 2.5 mm thick (Page No.1, Item No.1.3.3 of PWD Electrical SR 2021-22)	m	100.00	100.00	100.00						
68	Wiring for lighting/power circuit using one of FRLS PVC insulated 1100v grade, multistrand Copper conductor single core cable in open or concealed system of wiring with specified IS-694:1990 & conforming to GTP of Group-A (Page No.3, Item No.2.3 of PWD Electrical SR 2021-22). 1.0 Sqm	m	200.00	200.00	100.00						
69	1.5 Sqm	m	100.00	100.00	100.00						
70	2.5 Sqm	m	170.00	170.00	100.00						
71	4.0 Sqm	m	90.00	90.00	100.00						
72	10.0 Sqm	m	40.00	40.00	100.00						

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಕೆ.ಆರ್.ಐ.ಡಿ.ಎ. ಬೆಂಗಳೂರು-೧೧೯

NINETECH INFRA SOLUTIONS PVT. LTD.
Bangalore
560 056